Question on Notice No. 338 Asked on 22 March 2005

MR COPELAND asked the Minister for Health (MR NUTTALL)-

QUESTION:

With reference to budgeted and approved capital works for each department, agency and portfolio entity administered by him-

- (1) What capital works projects are running behind schedule or have not been commenced or completed to date (reported separately according to name and location)?
- (2) For each of the projects listed in (1), what is the amount expended to date and what level of expenditure is still budgeted to complete each project?
- (3) For each of the projects listed in (1), what is the revised completion date and the corresponding reason why?

ANSWER:

The attached table addresses the above questions.

It should be noted that each project involves a planning and design phase, a tendering and construction phase and a post-construction (or defects liability phase) so that generally expenditure occurs across a number of financial years.

The completion dates indicated are the actual or anticipated dates for finalising construction.

Property, Plant and Equipment	Current Status	Expenditure to Date \$	Remaining Budget \$	Expected Completion Date	Remarks
Community Health Centres (CHC)					
Cairns Central CHC	Behind schedule	-	7,000,000	Jan-07	Identification and purchase of a site has delayed this project.
Emerald CHC and staff accommodation	CHC complete, staff accommodation on schedule.	204,000	1,196,000	Jun-05	
Gladstone community/mental health/oral health consolidation	On schedule	16,000	5,984,000	Oct-06	
Nambour Hospital Breastscreen	Completed	1,542,000	858,000	Mar-05	
North Lakes Ambulatory and Community Centre	On schedule	11,000	9,989,000	Oct-07	Purchase of a site is currently delaying design, however program is still achievable.
North West CHC	On schedule	2,767,000	3,213,000	Jun-05	
Nundah CHC	On hold	888,000	4,977,000	Nov-06	Project parameters changing.
Rosemount CHC	Behind schedule	637,000	2,564,000	Aug-05	Heritage issues and asbestos removal have delayed project.
St Paul's Tce Centre, A/C System Upgrade	Stage 1 completed	308,000	592,000	Feb-05	Stage 2 to commence June 2005.
Sunshine Coast Ambulatory and Community Centre	On hold	-	9,742,000	Sep-07	Project definition changing due to site acquisition issues.
Thuringowa CHC – Kirwan	On schedule	5,813,000	6,228,000	Aug-05	1
Townsville CHC – North Ward	On schedule	4,946,000	, ,	•	
Weipa Hospital redevelopment	On schedule	-	14,600,000		
Yeronga oral health upgrade	Behind schedule	41,000	484,000	Aug-05	Equipment delays.

<i>Multi-purpose Health Service (MPHS)</i> Springsure MPHS <i>Primary Health Care Centres</i>	Completed	4,954,000	402,000	Nov-04	
(PHCC) Gin Gin Health Service	Behind schedule	29,000	3,971,000	Sep-06	Community and planning issues
** •					have delayed project.
<i>Hospitals</i> Atherton Hospital stage 2 upgrade	On schedule	54,000	946,000	Aug-05	
Ayr Hospital redevelopment	Completed	12,733,000	-212,000	Dec-04	
Gold Coast Hospital, cardiac catheter		1,865,000	635,000	Feb-05	Equipment currently being
lab	construction completed	1,005,000	055,000	100 05	installed.
Gympie Hospital, clinical services	Completed	5,681,000	21,000	Oct-04	
building	-				
Herston Hospitals, education centre,	Completed	14,272,000	831,000	Jul-04	
auditorium and demolition	~				
Herston Hospitals, Halwyn Centre	On schedule	639,000	561,000	Jun-05	
upgrade Herston Hospitals, skills developmen	t Completed	10,040,000	960,000	Aug-04	
centre	i Completed	10,040,000	900,000	Aug-04	
Ingham Hospital redevelopment	On schedule	80,000	10,920,000	Jun-07	
Innisfail Hospital redevelopment	On schedule	2,555,000	20,645,000	Apr-07	
Mackay Hospital specialist	Behind schedule	389,000	1,911,000	Apr-06	Planning and scope definition
outpatients and administrative					have delayed project.
upgrade					
Nambour Hospital mortuary	On schedule	6,000	794,000	Apr-06	
modifications	On ashadula	111 000	2 1 20 000	Sam 05	
Queen Elizabeth II Hospital, A/C system upgrade	On schedule	111,000	2,189,000	Sep-05	

The Prince Charles Hospital upgrade to general hospital	Stage 1 on schedule	1,455,000	75,545,000	Feb-07	
Emergency Department upgrades					
Gympie Hospital	On schedule	97,000	3,903,000	Aug-06	
Logan Hospital	On schedule	35,000	3,298,000	Dec-06	
Redcliffe Hospital	On schedule	330,000	13,170,000	Jun-07	
Redland Hospital	On schedule	35,000	4,165,000	Mar-07	
Robina Hospital	On schedule	102,000	9,398,000	Sep-06	
Renal Services, enhancement	Various	-	-	Various	Planning underway on all projects. A number of these will be coordinated with other works being undertaken such as Robina Hospital emergency department upgrade.
Health Technology Replacement					
Equipment Replacement					
Northern Zone	On schedule	6,859,000	3,754,000	Jun-05	
Central Zone	On schedule	10,646,000	9,097,000	Jun-05	
Southern Zone	On schedule	4,021,000	10,213,000	Jun-05	
Pathology and Scientific Services	On schedule	1,132,000	1,546,000	Jun-05	
Public Health	On schedule	-	113,000	Jun-05	
PET Scanner program, Herston	On schedule	253,000	4,747,000	Sep-05	
Townsville cancer treatment	Completed	1,981,000	19,000	Nov-04	
Sterilising services – equipment	On schedule	1,135,000	1,265,000	Jun-05	
Mental Health Service (MHS)					
Cairns Rehabilitation and Dual	Behind schedule	-	3,000,000	Sep-06	Site acquisition delay.
Diagnosis Unit					
Rockhampton Child and Youth MHS – relocation	Behind schedule	53,000	584,000	May-05	Planning and scope issues with District have delayed project.

Residential Care	
------------------	--

Dalby	On achadula	1 1 9 2 0 0 0	12 275 000	Ion 06	
Dalby	On schedule	1,183,000	13,375,000	Jan-06	
Maryborough	Behind schedule	2,244,000	13,423,000	Oct-05	Extension of time for construction issues.
Redcliffe	Behind schedule	9,995,000	723,000	Apr-05	Construction delays due to heated building market.
Redland	On schedule	10,431,000	9,443,000	Aug-05	
Roma	Behind schedule	677,000	8,291,000	Jan-06	Construction delays due to heated building market.
Sandgate	Completed	10,363,000	1,583,000	Feb-05	C
Townsville	Behind schedule	8,962,000	6,798,000	May-05	Construction delays due to heated building market.
Warwick	Behind schedule	547,000	6,129,000	Dec-05	Planning delays.
Wondai	On schedule	254,000	8,310,000	Jun-06	
Staff Accommodation Program					
Mt Isa staff accommodation (Block 2)	Completed	1,937,000	-437,000	Jan-05	
Rockhampton staff accommodation	Behind schedule	0	3,000,000	Sep-06	Scope agreement with District delayed project.
South Burnett staff accommodation	Behind schedule	15,000	435,000	Sep-05	Re-tender required.
Thursday Island staff accommodation	On schedule	924,000	1,611,000	Sep-05	
Other staff accommodation	On schedule	8,000	4,992,000	Jun-07	
Other Acquisitions of Property, Plan	t and Equipment				
Herston Block 7 refurbishment	On schedule	38,591,000	37,009,000	Nov-05	Construction issues.